

STATUS OF ADMS/DND/DOTr PROJECTS for Area Center 1

as of June 30, 2025

Item	Location	Description (as per approved POW)	FUNDING PARTICULARS (Year / Appropriation)	CONTRACT DESCRIPTION (Mode of Implementation / Contractor / Contract Amount)	PROJECT PROFILE (Duration / Start / Original Completion Date)	PROJECT STATUS
LUZON						
AREA 1						
1	Laoag International Airport	Improvement / Expansion of Passenger Terminal Building		a) By Contract b) ST. MATTHEW GENERAL CONTRACTOR & DEVELOPMENT CORPORATION, ST. MATTHEW GENERAL CONTRACTOR & DEVELOPMENT CORPORATION c) 138,370,742.45	a) 480 CD b) 8 March 2024 c) 30 June 2025	Ongoing Implementation - 65.82%
2	Laoag International Airport	Laoag International Airport Development Project		a) By Contract b) OCTAGON CONCRETE SOLUTIONS INC., JJ3 TRADING SUPPLY AND CONSTRUCTION CORP., PREMIUM MEGASTRUCTURES, INC. c)	a) 300 CD b) 9 January 2024 c) 3 November 2024	Declared as Completed Remaining = Punchlisting of Runway Markers and Shoulder
3	Laoag International Airport	Laoag International Airport Development Project (Laoag International Development Project (Civil Works-Airside Completion of Asphalt Overlay of Runway 2" Thick (with PMB/PG76-10), Runway Strip Width and Grade Correction and Rehabilitation/Improvement of Existing Runway Edge Light)	a) CY 2024	a) By Contract b) UNIMASTER CONGLOMERATION, INC. - EVERCONSTRUCT DEVELOPMENT CORPORATION, JOINT VENTURE. c) 364,996,052,97	a) 360 CD b) 6 February 2025 c)	Ongoing Implementation - 13.5%
4	Baguio	Rehabilitation/Improvement of Airport Facilities	a) CY 2023	a) By Contract b) MPJR Builders Company - Advance Tech. Construction and Trading Corporation, Joint Venture c) 40,973,495.95		Ongoing Implementation Actual: 45% Planned: 47% Slippage: -2%

Prepared by:


JUNAR R. TOMAS
Firefighter I

Submitted by:


JOEFFREY B. LAGADON
Engineer II/FIC-BGM, Area I

Noted by:


RONALD V. ESTABILLO
Civil Aviation Area Manager, Area I

STATUS OF MOOE, CAPITAL OUTLAY PROJECTS

as of June 30, 2025

APP No.	Location	Description (as per approved POW)	FUNDING PARTICULARS (Year / Appropriation)	CONTRACT DESCRIPTION (Mode of Implementation / Contractor / Contract Amount)	PROJECT PROFILE (Duration / Start / Original Completion Date)	PROJECT STATUS
1729	Laoag International Airport	REPAIR/IMPROVEMENT OF NEW ADMIN BUILDING AT LAOAG AIRPORT	a) CY APP 2024 b) 1,500,000	a) By Contract b) BEBENG CONSTRUCTION SERVICES c) 934,809.12	a) 75 CD b) October 13, 2024 c) December 26, 2024	Ongoing Implementation
1731	Laoag International Airport	REHABILITATION/IMPROVEMENT OF PERIMETER FENCE AT LAOAG INTERNATIONAL AIRPORT	a) CY APP 2024 b) 4,000,000	a) By Contract b) JM LAGANSI CONSTRUCTION AND SUPPLIES c) 3,586,164.62	a) 150 CD b) 19 August 2024 c) 15 January 2025	Ongoing Implementation
1732	Laoag International Airport	REHABILITATION/IMPROVEMENT OF WAITING AREA AND UNLOADING AREA	a) CY APP 2024 b) 1,500,000	a) By Contract b) YDA BUILDERS & CONSTRUCTION SERVICES c) 1,363,297.32	a) 90 CD b) 01 September 2024 c) 29 November 2024	Completed
1733	Baguio Airport	REPAIR/REHABILITATION OF PERIMETER FENCE	a) CY APP 2024 b) 2,000,000	a) By Contract b) POLO ENGINEERING AND CONSTRUCTION c) 1,658,444.47	a) 75 CD b) 21 November 2024 c) 03 February 2025	Completed
1873	Laoag International Airport	Declogging of Drainage Canal for Laoag Airport	a) CY APP 2025 b) 750,000	a) By Contract b) YDA BUILDERS & CONSTRUCTION SERVICES c) 371,967.15	a) 95 CD b) May 29, 2025 c) August 31, 2025	Ongoing Implementation
1874	Laoag International Airport	Repair/ repainting of Runway Markers and Markings for Laoag Airport	a) CY APP 2025 b) 2,500,000			For Award
1875	Lingayen Airport	Repair/ repainting of Runway Markers and Markings for Lingayen Airport	a) CY APP 2025 b) 400,000	a) By Contract b) ASIANPEARL CONSTRUCTION AND DEVELOPMENT CORP. c) 289,306.88	a) 25 CD b) May 31, 2025 c) June 24, 2025	Completed: June 20, 2025
1876	Vigan Airport	Repair/ repainting of Runway Markers and Markings for Vigan Airport	a) CY APP 2025 b) 500,000	a) By Contract b) YDA BUILDERS & CONSTRUCTION SERVICES c) 325,334.93	a) 25 CD b) c)	Ongoing Implementation
1877	Baguio Airport	Repair/ repainting of Runway Markers and Markings for Baguio Airport	a) CY APP 2025 b) 600,000	a) By Contract b) TGBUILDERS c) 469,243.95	a) 25 CD b) May 24, 2025 c) June 17, 2025	Completed: June 16, 2025
1878	Baguio Airport	Resealing of Runway Cracks and Joints for Baguio Airport	a) CY APP 2025 b) 1,000,000			For Procurement
1879	Laoag International Airport	Resealing of Ramp and Runway Turn around pad, Cracks and Joints for Laoag Airport	a) CY APP 2025 b) 1,000,000			For Procurement
1880	Laoag International Airport	Vegetation Control for Laoag Airport	a) CY APP 2025 b) 1,750,000	a) By Contract b) YDA GARDENING SERVICES c) 1,727,100.00	a) 270 CD b) 24 May 2025 c) 16 February 2026	Ongoing Implementation
1881	Lingayen Airport	Vegetation Control for Lingayen Airport	a) CY APP 2025 b) 700,000	a) By Contract b) YDA BUILDERS & CONSTRUCTION SERVICES c) 696,300.00	a) 270 CD b) 24 May 2025 c) 16 February 2026	Ongoing Implementation; First Implementation Completed
1882	Baguio Airport	Vegetation Control for Baguio Airport	a) CY APP 2025 b) 500,000	a) By Contract b) YDA BUILDERS & CONSTRUCTION SERVICES c) 496,000.00	a) 270 CD b) 24 May 2025 c) 16 February 2026	Ongoing Implementation; First Implementation Completed

APP No.	Location	Description (as per approved POW)	FUNDING PARTICULARS (Year / Appropriation)	CONTRACT DESCRIPTION (Mode of Implementation / Contractor / Contract Amount)	PROJECT PROFILE (Duration / Start / Original Completion Date)	PROJECT STATUS
1883	Rosales Airport	Vegetation Control for Rosales Airport	a) CY APP 2025 b) 400,000	a) By Contract b) YDA BUILDERS & CONSTRUCTION SERVICES c) 396,800.00	a) 270 CD b) 24 May 2025 c) 16 February 2026	Ongoing Implementation
1884	Vigan Airport	Vegetation Control for Vigan	a) CY APP 2025 b) 1,000,000	a) By Contract b) YDA GARDENING SERVICES c) 992,000.00	a) 270 CD b) 24 May 2025 c) 16 February 2026	Ongoing Implementation
1885	Area 1	Repair/ Repainting and Maintenance of PWD Markers/ Markings to conform with accessibility guidelines pursuant to Batas Pambansa Bilang 344 for Area Center	a) CY APP 2025 b) 200,000			For finalization of scope of works
1886	Laoag International Airport	Concrete Pavement beside CSIS Building for Laoag Airport	a) CY APP 2025 b) 150,000			For Procurement
1887	Baguio Airport	Rehabilitation of Control Tower Building for Baguio Airport	a) CY APP 2025 b) 4,200,000			For finalization of scope of works
1888	Laoag International Airport	Rehabilitation/Improvement of Control Tower Facility for Laoag Airport	a) CY APP 2025 b) 1,000,000			For Procurement
1889	Laoag International Airport	Preventive Maintenance of Buildings & other Structures for Laoag Airport	a) CY APP 2025 b) 200,000			For Procurement
1890	Baguio Airport	Preventive Maintenance of Buildings & other Structures for Baguio Airport	a) CY APP 2025 b) 200,000			For finalization of scope of works
1891	Baguio Airport	Repainting of Murals for Baguio Airport	a) CY APP 2025 b) 100,000			For Procurement
1892	Lingayen Airport	Preventive Maintenance of Buildings & other Structures for Lingayen Airport	a) CY APP 2025 b) 200,000			For finalization of scope of works
1893	Rosales Airport	Repair/Improvement of Terminal Building for Rosales Airport	a) CY APP 2025 b) 1,000,000			For Procurement
1894	Vigan Airport	Preventive Maintenance of Buildings & Other Structures for Vigan Airport	a) CY APP 2025 b) 500,000			For Procurement
1895	Vigan Airport	Repair/Improvement of Powerhouse for Vigan Airport	a) CY APP 2025 b) 1,500,000			For finalization of scope of works
1896	Laoag International Airport	Repair/ Improvement of Restrooms for Laoag Airport	a) CY APP 2025 b) 200,000			For Procurement
1897	Lingayen Airport	Repair/ Improvement of Restrooms, GAD for Lingayen Airport	a) CY APP 2025 b) 300,000			For Procurement
1898	Laoag International Airport	Runway Friction Test/ Skid Testing for Laoag Airport	a) CY APP 2025 b) 1,500,000			For Procurement
1899	Lingayen Airport	Rehabilitation/ Improvement of Perimeter Fence for Lingayen Airport	a) CY APP 2025 b) 5,000,000			For Procurement
1900	Laoag International Airport	Rehabilitation/ Improvement of Perimeter Fence at Laoag International Airport	a) CY APP 2025 b) 4,000,000			For Procurement
1901	Laoag International Airport	Siphoning of Septic Tanks for Laoag Airport	a) CY APP 2025 b) 300,000			For Procurement
1902	Laoag International Airport	Rehabilitation/Improvement of Waiting Area and Unloading Area for Laoag Airport	a) CY APP 2025 b) 3,000,000			For realignment
1903	Laoag International Airport	Provision of Perimeter Signage for Laoag Airport	a) CY APP 2025 b) 100,000			For finalization of scope of works
1913	Laoag International Airport	Preventive Maintenance of Airport Equipment for Laoag Airport	a) CY APP 2025 b) 2,500,000			For finalization of scope of works
1914	Laoag International Airport	Preventive Maintenance of Generator Sets for Laoag Airport	a) CY APP 2025 b) 200,000			For finalization of scope of works